



FLORIDA DEPARTMENT OF TRANSPORTATION

SR 710/BEELINE HIGHWAY RECONSTRUCTION

State Road (SR) 710/Beeline Highway from Northlake Boulevard to SR 708/Blue Heron Boulevard and the SR 91/Florida's Turnpike bridge over SR 710/Beeline Highway in the cities of Palm Beach Gardens, Riviera Beach, and West Palm Beach
Palm Beach County, Florida
Financial Project ID Number: 419251-1-52-01, 02, 03

SR 710/BEELINE HIGHWAY RECONSTRUCTION MONTHLY PROGRESS REPORT

Friday, January 3, 2025 marks day 293 of 1785, with 16.41% completed. Anticipated project completion is Late 2029. Additional information and progress photos can be found on the [project page](#).

ANTICIPATED CONSTRUCTION ACTIVITIES FOR JANUARY 2025

ROADWAY OPERATIONS

- Phase 1 Maintenance of Traffic: Northwest-bound SR 710/Beeline Highway traffic has been shifted to the west to allow for outside widening
- Ongoing construction of curb and gutter, and sidewalk at the intersection of SR 708/Blue Heron and SR 710/Beeline Highway
- Drainage activities ongoing along SR 710/Beeline Highway between Jog Road and Haverhill Road
- Construction of roadway subgrade and base ongoing along SR 708/Blue Heron Boulevard and SR 710/Beeline Highway between SR 708/Blue Heron and SR 806/Military Trail
- Reshaping and expansion of the pond at the SR 710/Beeline Highway and Jog Road intersection is ongoing (this expanded pond is part of the new drainage system being installed under this contract)
- Placement of concrete for the cast-in-place wall adjacent to Steeplechase is ongoing
- Access from westbound SR 710/Beeline Highway to eastbound Northlake Boulevard has been temporarily shifted to safely accommodate this phase of construction. The current configuration is anticipated to reopen in fall 2025. During this phase, motorists traveling westbound on SR 710/Beeline Highway can turn right at the intersection to access eastbound Northlake Boulevard.
- Northlake Boulevard lanes in each direction at the SR 710/Beeline Highway intersection have been temporarily shifted, and U-turns in both directions are not available to safely accommodate this phase of construction. This new traffic pattern will remain in place until spring 2025.

BRIDGE OPERATIONS (FLORIDA'S TURNPIKE OVER SR 710/BEELINE HIGHWAY)

- Placement of temporary concrete barrier wall and removal of the existing barrier wall are ongoing
- Nightly lane closures will occur as needed for placing and anchoring the Type K barrier wall in the median
- Driving of test pile for End Bent 5 of the bridge has been completed, and production piles are being cast.

UPCOMING MILESTONES

- Cast-in-place wall construction along Steeplechase will continue in January 2025
- Drainage work on the north side/westbound lanes will continue in January 2025
- Reconstruction of the westbound lanes will continue in January 2025
- Drainage and reconstruction of Northlake Boulevard will continue January 2025
- Phase I—Installation of test piles and production piles for the SR 91/Florida's Turnpike bridge reconstruction will continue in January 2025

CONTACT INFORMATION

Ariam Galindo, P.E., FDOT Project Manager
ariam.galindo@dot.state.fl.us or (561) 466-5940

Mel Pollock, P.E., Senior Project Engineer
mpollock@corradino.com or (561) 214-5065

Silvana Ojeda, Community Outreach Specialist
sojeda@corradino.com or (561) 905-0167

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com

Facebook: www.facebook.com/MyFDOTSEFL/

MyFDOTSEFL/

Instagram/X: @MyFDOT_SEFL



Construction Cost: \$148.2 million

Construction Start: March 18, 2024

Anticipated Completion: Late 2029

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.