



FLORIDA DEPARTMENT OF TRANSPORTATION

US 1 JUPITER BRIDGE REPLACEMENT

US 1 from County Road (CR) A1A to County Road (CR) 707
Town of Jupiter
Palm Beach County, Florida
Financial Project ID Number: 428400-2-52-01

EARLY DEC. 2024 PROGRESS UPDATE — COUNTDOWN TO PARTIAL BRIDGE OPENING!

Friday, Dec. 6, 2024 marks day 1146 of 1560, with work 73% completed. Crews are working 7 days a week to open one lane of traffic in each direction by Early 2025 (winter). Please see below for major milestones to accomplish before placing traffic on the bridge. Activities will proceed in this general order until the bridge is ready for partial opening. Additional information and progress photos can be found on the [project page](#).

CHANNEL CLOSURE MONDAY DEC. 9: From 8 a.m. to 6 p.m. Monday, Dec. 9, the U.S. Coast Guard will close the channel to boat traffic to begin beam setting on the final span of the bridge. When the channel reopens Monday evening, boat traffic will be placed into the main channel under the new bascule bridge. A second beam setting operation and channel closure is expected in mid-December. Advance notice will be provided. For further channel updates, please follow the U.S. Coast Guard Local Notice to Mariners.

MILESTONES TO OPEN THE WESTERN SIDE OF BRIDGE TO TRAFFIC

~~POUR CONCRETE DECK FOR SPAN 5, north side of bascule bridge — OCTOBER 2024 COMPLETED~~

~~POUR CONCRETE DECK ON BASCULE BRIDGE, northwest leaf then southwest leaf — NOVEMBER 2024 COMPLETED~~

~~PAVE THE BRIDGE APPROACHES, south then north sides of project — NOVEMBER 2024 COMPLETED~~

SET BEAMS FOR SPAN 3, south side of bascule bridge — DEC. 9, 2024 (WEST SIDE), MID-DECEMBER 2024 (EAST SIDE)

SHIFT BOAT TRAFFIC INTO THE MAIN CHANNEL, under the bascule bridge — EVENING OF DEC. 9, 2024

POUR CONCRETE DECK FOR SPAN 3, south side of bascule bridge — DECEMBER 2024

COMPLETE BRIDGE INSPECTIONS AND FUNCTIONAL CHECKOUT — DECEMBER 2024

SAFELY OPEN ONE LANE OF TRAFFIC IN EACH DIRECTION ON THE WESTERN SIDE OF THE BRIDGE!

Please note: As weather impacts, material deliveries and unforeseen issues can fluctuate the schedule, updates will be provided as milestones are completed until one lane is open to traffic in each direction.

MAJOR MILESTONES THROUGH REMAINDER OF PROJECT

- Open the remaining eastern side of bridge to traffic in Spring 2025
- Open the Riverwalk connection underneath the south side of bridge in Summer 2025
- Final project completion in Early 2026

CONTACT INFORMATION

Joel Jara, P.E., FDOT Project Manager
joel.jara@dot.state.fl.us or (561) 978-5084

Scott Case, P.E., Senior Project Engineer
scott.case@cdrmaguire.com or (561) 677-0707

Meredith Cruz, Community Outreach Specialist
mcruz@cruz-pr.com or (561) 589-9584

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com

Facebook: www.facebook.com/MyFDOTSEFL/

Instagram/X: @MyFDOT_SEFL



Construction Cost: \$122 million Construction Start: October 18, 2021 Anticipated Completion: Early 2026

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.