



FLORIDA DEPARTMENT OF TRANSPORTATION Monthly Progress Report—July 2024

Loxahatchee Road Mobility Improvements Project
From the Arthur R. Marshall Loxahatchee National Wildlife Refuge to State Road (SR) 7/US 441
City of Parkland
Broward County, FL
Financial Project ID Number: 436564-1-52-01, 02, & 03

LOXAHATCHEE ROAD MOBILITY IMPROVEMENTS PROJECT MONTHLY PROGRESS REPORT— JULY 2024

The City of Parkland, as the Project Sponsor, received funding through the Broward Metropolitan Planning Organization (MPO) and requested that FDOT design and construct the Loxahatchee Road Mobility Improvements Project through the City of Parkland Resolution Numbers 2016-510, 2021-011, and 2021-018.

Monday, July 1, 2024 marks day 246 of 1041, with 24% completed. Additional information, flyers and progress photos can be found on the [project webpage](#).

CONSTRUCTION ACTIVITIES FOR THE MONTH OF JUNE 2024

- Contractor completed sheet pile installation at 4 out of 5 locations to the east of SR 817/N University Drive.
- Contractor completed interceptor drainage structure and pipe connections at 3 out of 6 locations to the east of SR 817/N University Drive.
- Contractor continued with gravity wall installation between Parkside Drive and SR 817/N University Drive, with approximately 30% completed.
- Contractor continued with the eastbound SR 817/N University Drive roadway construction to the west of Parkside Drive.
- Contractor began roadway widening on the westbound lane between Parkside Drive and SR 817/N University Drive.
- FP&L continued with utility relocation efforts and adjustments.

ANTICIPATED CONSTRUCTION ACTIVITIES FOR THE MONTH OF JULY 2024

- Complete sheet pile installation at SR 817/N University Drive. This will complete all sheet pile installation on the project.
- Complete interceptor drainage structure and pipe connections at to the east of SR 817/N University Drive.
- Continue with gravity wall installation between Parkside Drive and SR 817/N University Drive
- Continue with the eastbound roadway construction west of Parkside Drive
- Begin curb and gutter installation west of Parkside Drive
- Continue with roadway widening on the westbound lane from Parkside Drive and SR 817/University Drive
- Commence guardrail removal and installation from Parkside Drive and SR 17/N University Drive
- FP&L to continue with utility relocation efforts and adjustments

CURRENT MAINTENANCE OF TRAFFIC (MOT)

- To ensure community and crew safety as we work to enhance the roadway and provide a safer and more resilient infrastructure, Loxahatchee Road from SR 817/N University Drive to Parkside Drive is closed through Fall 2024. Traffic will be detoured via SR 817/N University Drive, Holmberg Road, and Parkside Drive. Local access will be maintained. [Please click here to view the detour flyer.](#)



Sheet Pile Wall Operations



Gravity Wall Operations

Construction Cost: \$33,480,584

Construction Start Date: October 30, 2024

Anticipated Completion: Early 2027

Community feedback is at the core of all we do at FDOT, and we work with the public to balance the community vision with the community's transportation needs. This is routine on all our projects to ensure Florida's infrastructure is safe, resilient, and efficient for many years into the future.

FOR QUESTIONS, PLEASE CONTACT:

William Grey, P.E. — FDOT Project Manager
william.grey@dot.state.fl.us or (954) 940-7511

Andres Penalzo, P.E. — Project Administrator
apenalzo@castilloeng.com or (305) 799-8819

Daniela Silva — Community Outreach Specialist
msilva@corradino.com or (786) 441-3088

Alexander Barr, P.E. — City of Parkland Engineer
abarr@cityofparkland.org or (954) 757-4184

WEB & SOCIAL MEDIA

Instagram/X: @MyFDOT_SEFL

Facebook: @MyFDOTSEFL

Project website: www.d4fdot.com



FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Department will provide a safe transportation system that ensures the mobility of people and goods, enhances economic prosperity, and preserves the quality of our environment and communities.