



FLORIDA DEPARTMENT OF TRANSPORTATION

S.R. 710/BEELINE HIGHWAY RECONSTRUCTION PROJECT

State Road (S.R.) 710/Beeline Highway from Northlake Boulevard to S.R. 708/Blue Heron Boulevard and the S.R. 91/Florida’s Turnpike bridge over S.R. 710/Beeline Highway in the cities of Palm Beach Gardens, Riviera Beach, and West Palm Beach Palm Beach County, Florida
Financial Project ID Number: 419251-1-52-01, 02, 03

S.R. 710/BEELINE HIGHWAY RECONSTRUCTION MONTHLY PROGRESS UPDATE

Monday, October 6, 2025 marks day 569 of 1837, with 30.97% completed. Anticipated project completion is Late 2029. Additional information and progress photos can be found on the [project page](#).

ANTICIPATED CONSTRUCTION ACTIVITIES FOR OCTOBER 2025

ROADWAY OPERATIONS

- Phase 1 Maintenance of Traffic: Northwest-bound S.R. 710/Beeline Highway traffic has been shifted to the west to allow for outside widening.
- Ongoing construction at the intersection of S.R. 708/Blue Heron Boulevard and S.R. 710/Beeline Highway.
- Drainage activities ongoing along S.R. 710/Beeline Highway at various locations.
- Construction of gravity wall and curb and gutter ongoing along Northlake Boulevard east of the S.R. 710/Beeline Highway Intersection and along the northeast side S.R. 710/Beeline Highway.
- Reshaping and expansion of the pond at the S.R. 710/Beeline Highway and Jog Road intersection is ongoing (this expanded pond is part of the new drainage system being installed under this contract).
- Placement of concrete for the cast-in-place wall between Haverhill Road and S.R. 708/Blue Heron Boulevard is ongoing.
- Installation of signalization and lighting conduit via Horizontal Directional Drilling (HDD) and trenching continuing at intersections of S.R. 708/Blue Heron Boulevard, Jog Road, and Northlake Boulevard at S.R. 710/Beeline Highway.
- Access from westbound S.R. 710/Beeline Highway to eastbound Northlake Boulevard has been temporarily shifted to safely accommodate this phase of construction. The current configuration is anticipated to reopen in Fall 2025. During this phase, motorists traveling westbound on SR 710/Beeline Highway can turn right at the intersection to access eastbound Northlake Boulevard.
- Northlake Boulevard lanes in each direction at the S.R. 710/Beeline Highway intersection have been temporarily shifted, and U-turns in both directions are not available to safely accommodate this phase of construction. This new traffic pattern will remain in place until Winter 2026.
- Drainage installation along southbound S.R. 91/Florida’s Turnpike will continue in October 2025.

BRIDGE OPERATIONS (SR 91/FLORIDA’S TURNPIKE OVER SR 710/BEELINE HIGHWAY)

- Installation of box culverts extensions for drainage required for bridge/roadway reconstruction is ongoing.
- Southbound lanes, from south of the S.R. 710/Beeline Highway overpass to just north of the S.R. 710/Beeline Highway overpass, have been temporarily shifted to the inside lanes to safely facilitate this construction phase. This new traffic pattern will remain in place until Early 2026.
- Phase I—Demolition of existing bridge structure will continue in October 2025.
- S.R. 91/Florida’s Turnpike southbound entrance ramp from North Jog Road has been temporarily shifted to facilitate the widening of the S.R. 91/Florida’s Turnpike Bridge will continue in October 2025.
- Pile driving work at Pier 2 of the Florida’s Turnpike Bridge over S.R. 710/Beeline Highway will continue in October 2025.
- Pile driving work at End Bent 1 of the Florida’s Turnpike Bridge over S.R. 710/Beeline Highway will continue in October 2025.

UPCOMING MILESTONES

- Cast-in-place wall construction along S.R. 710/Beeline Highway between S.R. 91/Florida’s Turnpike and S.R. 708/Blue Heron Boulevard will be completed in October 2025.
- Drainage work on the north side/westbound lanes will continue in October 2025.
- Reconstruction of the northwest-bound lanes will continue in October 2025.
- Drainage and reconstruction of Northlake Boulevard will continue October 2025.
- Construction of permanent and temporary Mechanically Stabilized Earth (MSE) Walls to continue in October 2025.
- Installation of the Temporary Critical Sheet Pile Wall #1 will commence in October 2025.

CONTACT INFORMATION

Jessica Lewis, FDOT Project Manager
jessica.lewis@dot.state.fl.us or (561) 370-1113
Mel Pollock, P.E., Senior Project Engineer
mpollock@corradino.com or (561) 214-5065
Silvana Ojeda, Community Outreach Specialist
sojeda@corradino.com or (561) 905-0167

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com
Facebook: @MyFDOTSEFL
Instagram/X: @MyFDOT_SEFL



Construction Cost: \$148.2 million Construction Start: March 18, 2024 Anticipated Completion: Late 2029

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state’s economic competitiveness, prioritizes Florida’s environment and natural resources, and preserves the quality of life and connectedness of the state’s communities.

Please contact the Community Outreach Specialist, Silvana Ojeda, to be added to the project email notification lists. Para información y preguntas en Español, por favor llame al (954) 777-4302.