

# FLORIDA DEPARTMENT OF TRANSPORTATION

# **US 1 JUPITER BRIDGE RECONSTRUCTION**

US 1 from County Road (CR) A1A to County Road (CR) 707 Town of Jupiter, Palm Beach County, Florida Financial Project ID Number: 428400-2-52-01

# US 1 JUPITER BRIDGE RECONSTRUCTION MONTHLY PROGRESS REPORT

Friday, March 1, 2024 marks day 866 of 1527, with 56% completed. The project is currently on schedule to open one lane in each direction by Fall 2024, with overall project completion anticipated in Spring 2026. Additional information and progress photos can be found on the <u>project page</u>.

# **ANTICIPATED CONSTRUCTION ACTIVITIES FOR MARCH 2024**

#### **BRIDGE OPERATIONS**

- On June 20, 2023, the United States Coast Guard delineated a temporary 90-foot channel which will be in place for approximately 12 months; boater access is being maintained for the life of the project.
- All footers, column, and pile cap construction for the south approach piers (#2&#3) completed
- Pile cap and back wall construction at the south and north approach end bents completed
- Footing construction for bascule piers 4 & 5 (north side) completed
- Overlook construction at Pier 2 completed
- Control house construction ongoing
- Concrete bulkhead wall installation at the south approach ongoing
- Interior walls and column construction at bascule piers 4 & 5 (north side) ongoing

## **ROADWAY OPERATIONS**

- Mechanically Stabilized Earth (MSE) wall construction on the south approach completed
- Mechanically Stabilized Earth (MSE) wall construction on the north approach ongoing
- US 1 roadway construction between Jupiter Cove Drive and Alternate A1A ongoing
- US 1 roadway construction at the intersection of A1A ongoing

### **UPCOMING MILESTONES**

- Complete US 1 roadway construction at the intersection of A1A by the end of March 2024
- Complete US 1 roadway construction between Jupiter Cove Drive and Alternate A1A by the end of March 2024
- Begin setting beams for the south approach bridge decks by the end of March 2024
- Complete concrete bulkhead wall installation at the south approach by mid-March 2024
- Begin overlook construction at Pier 3

## **CONTACT INFORMATION**

Michael Miller, P.E., FDOT Project Manager michael.miller2@dot.state.fl.us or (954) 815-2151

Scott Case, P.E., Senior Project Engineer scott.case@cdrmaguire.com or (561) 677-0707

Andrea Pacini, I-95 Community Outreach Manager apacini@corradino.com or (561) 214-3358

#### **WEB AND SOCIAL MEDIA**

Project website: www.d4fdot.com

Facebook: www.facebook.com/

MyFDOTSEFL/

Instagram/X: @MyFDOT\_SEFL



Construction Cost: \$122 million Construction Start: October 18, 2021 Anticipated Completion: Spring 2026

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Department will provide a safe transportation system that ensures the mobility of people and goods, enhances economic prosperity, and preserves the quality of our environment and communities.