



FLORIDA DEPARTMENT OF TRANSPORTATION

SR 710/BEELINE HIGHWAY RECONSTRUCTION

State Road (SR) 710/Beeline Highway from Northlake Boulevard to SR 708/Blue Heron Boulevard and Florida's Turnpike bridge over SR 710/Beeline Highway in the cities of Palm Beach Gardens, Riviera Beach, and West Palm Beach
Palm Beach County, Florida

Financial Project ID Number: 419251-1-52-01, 02, 03

SR 710/BEELINE HIGHWAY RECONSTRUCTION MONTHLY PROGRESS REPORT

Saturday, June 1, 2024 marks day 75 of 1730, with 4.2% completed. Anticipated project completion is Late 2029. Additional information and progress photos can be found on the [project page](#).

ANTICIPATED CONSTRUCTION ACTIVITIES FOR JUNE 2024

ROADWAY OPERATIONS

- FDOT Right of Way staking and silt fence installation along SR 710 in areas where soil will be disturbed for construction
- Clearing and grubbing on the north side of SR 710 and at Northlake Blvd. to facilitate roadway widening
- Reshaping and expanding the pond at the Beeline Highway & Jog Road intersection for the new drainage system
- Continue excavating on the north side of SR 710 for the cast-in-place wall
- Begin forming foundations and placing reinforcing steel for the cast-in-place wall
- Continue building temporary roadway in the median of SR 710 between Blue Heron Blvd. and Florida's Turnpike
- Maintenance of Traffic and signage installation ongoing within project limits

BRIDGE OPERATIONS

- Clearing and grubbing on the west side of southbound Turnpike from the SR 710/ Beeline Highway exit ramp

UPCOMING MILESTONES

- North side (westbound lanes) SR 710 traffic between Blue Heron Blvd. and the Turnpike will be shifted to the median in June 2024
- Wall construction along Steeplechase anticipated to continue in June 2024
- Temporary median paving anticipated to begin in June 2024
- Drainage work on the north side/westbound lanes to begin Summer 2024
- Reconstruction of the westbound lanes to begin Summer 2024
- Florida's Turnpike bridge demo anticipated to begin late Summer 2024, pending utility relocation

CONTACT INFORMATION

Ariam Galindo P.E., FDOT Project Manager
ariam.galindo@dot.state.fl.us or (561) 466-5940

Mel Pollock, P.E., Senior Project Engineer
mpollock@corradino.com or (561) 214-5065

Andrea Pacini, I-95 Community Outreach Manager
apacini@corradino.com or (561) 214-3358

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com

Facebook: www.facebook.com/

MyFDOTSEFL/

Instagram/X: @MyFDOT_SEFL



Construction Cost: \$148.2 million

Construction Start: March 18, 2024

Anticipated Completion: Late 2029

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Department will provide a safe transportation system that ensures the mobility of people and goods, enhances economic prosperity, and preserves the quality of our environment and communities.