



FLORIDA DEPARTMENT OF TRANSPORTATION

US 1 JUPITER BRIDGE RECONSTRUCTION

US 1 from County Road (CR) A1A to County Road (CR) 707
Town of Jupiter, Palm Beach County, Florida
Financial Project ID Number: 428400-2-52-01

US 1 JUPITER BRIDGE RECONSTRUCTION MONTHLY PROGRESS REPORT

Saturday, June 1, 2024 marks day 957 of 1531, with 62.4% completed. The project is currently on schedule to open one lane in each direction by Fall 2024, all lanes of bridge traffic by Spring 2025, and overall project completion is anticipated in Spring 2026. Additional information and progress photos can be found on the [project page](#).

ANTICIPATED CONSTRUCTION ACTIVITIES FOR JUNE 2024

BRIDGE OPERATIONS

- The temporary 90-foot channel will be in place until bascule steel is set; boater access is being maintained for the life of the project.
- Beam setting ongoing
- Control house construction ongoing
- Interior walls and column construction at bascule piers 4 & 5 (north side) ongoing
- Overlook construction at Pier 3 (middle pier) ongoing

ROADWAY OPERATIONS

- Mechanically Stabilized Earth (MSE) wall construction on the south approach **completed**
- Mechanically Stabilized Earth (MSE) wall construction on the north approach ongoing
- US 1 roadway construction between Jupiter Cove Drive and Alternate A1A ongoing
- US 1 roadway construction at the intersection of A1A ongoing

UPCOMING MILESTONES

- Complete Span 1 (south side) concrete deck by end of June 2024
- Complete installation of Span 2 concrete beams by end of June 2024
- Complete Machine and Trunnion Levels at south bascule pier by end of June 2024
- Begin installation of steel components on the south bascule pier by end of June 2024
- Complete US 1 roadway construction at the intersection of A1A by the end of July 2024
- Complete US 1 roadway construction between Jupiter Cove Drive and Alternate A1A by the end of July 2024
- Complete shoreline protection at the south approach by the end of July 2024

CONTACT INFORMATION

Joel Jara, P.E., FDOT Project Manager
joel.jara@dot.state.fl.us or (561) 978-5084

Scott Case, P.E., Senior Project Engineer
scott.case@cdrmaguire.com or (561) 677-0707

Andrea Pacini, I-95 Community Outreach Manager
apacini@corradino.com or (561) 214-3358

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com

Facebook: www.facebook.com/

MyFDOTSEFL/

Instagram/X: @MyFDOT_SEFL



Construction Cost: \$122 million Construction Start: October 18, 2021 Anticipated Completion: Spring 2026

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Department will provide a safe transportation system that ensures the mobility of people and goods, enhances economic prosperity, and preserves the quality of our environment and communities.