



FLORIDA DEPARTMENT OF TRANSPORTATION

SR 710/BEELINE HIGHWAY RECONSTRUCTION

State Road (SR) 710/Beeline Highway from Northlake Boulevard to SR 708/Blue Heron Boulevard and Florida's Turnpike bridge over SR 710/Beeline Highway in the cities of Palm Beach Gardens, Riviera Beach, and West Palm Beach Palm Beach County, Florida
Financial Project ID Number: 419251-1-52-01, 02, 03

SR 710/BEELINE HIGHWAY RECONSTRUCTION MONTHLY PROGRESS REPORT

Monday, July 1, 2024 marks day 105 of 1735, with 5.88% completed. Anticipated project completion is Late 2029. Additional information and progress photos can be found on the [project page](#).

ANTICIPATED CONSTRUCTION ACTIVITIES FOR JULY 2024

ROADWAY OPERATIONS

- Eastbound SR 710/Beeline Highway lane widths are reduced from just east of the Turnpike to Haverhill Road to safely facilitate construction activities
- Clearing & grubbing ongoing on the north side of SR 710 (westbound lanes) and at Northlake Blvd. to facilitate roadway widening
- Median paving ongoing
- Reshaping and expansion of the pond at the SR 710/Beeline Highway & Jog Road intersection ongoing (this expanded pond is part of the new drainage system being installed under this contract)
- Excavation activities ongoing on the north side of SR 710 (westbound lanes) for the cast-in-place wall
- Placement of concrete for the cast-in-place wall ongoing
- Building temporary roadway in the median on SR 710/Beeline Highway between Military Trail and Northlake Boulevard ongoing
- Setting up the staging area at the SR 710/Beeline Highway & Jog Road intersection ongoing
- Maintenance of Traffic and signage installation within project limits
- FDOT Right of Way staking and silt fence installation on the north side of SR 710 (westbound lanes)

BRIDGE OPERATIONS

- Clearing and grubbing on the west side of southbound Turnpike from the SR 710/ Beeline Highway exit ramp

UPCOMING MILESTONES

- North side (westbound lanes) SR 710 traffic between Blue Heron Blvd. and the Turnpike will be shifted to the median in Summer 2024
- Cast-in-place wall construction along Steeplechase to continue in July 2024
- Temporary median paving anticipated to begin in July 2024
- Drainage work on the north side/westbound lanes to begin Summer 2024

CONTACT INFORMATION

Ariam Galindo, P.E., FDOT Project Manager
ariam.galindo@dot.state.fl.us or (561) 466-5940

Mel Pollock, P.E., Senior Project Engineer
mpollock@corradino.com or (561) 214-5065

Andrea Pacini, I-95 Community Outreach Manager
apacini@corradino.com or (561) 214-3358

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com

Facebook: www.facebook.com/

MyFDOTSEFL/

Instagram/X: @MyFDOT_SEFL



Construction Cost: \$148.2 million

Construction Start: March 18, 2024

Anticipated Completion: Late 2029

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Department will provide a safe transportation system that ensures the mobility of people and goods, enhances economic prosperity, and preserves the quality of our environment and communities.