



FLORIDA DEPARTMENT OF TRANSPORTATION

US 1 JUPITER BRIDGE RECONSTRUCTION

US 1 from County Road (CR) A1A to County Road (CR) 707
Town of Jupiter
Palm Beach County, Florida
Financial Project ID Number: 428400-2-52-01

US 1 JUPITER BRIDGE RECONSTRUCTION MONTHLY PROGRESS REPORT

Monday, July 1, 2024 marks day 988 of 1534, with 64% completed. The project is currently on schedule to open one lane in each direction by Fall 2024, all lanes of bridge traffic by Spring 2025, and overall project completion is anticipated in Spring 2026. Additional information and progress photos can be found on the [project page](#).

ANTICIPATED CONSTRUCTION ACTIVITIES FOR JULY 2024

BRIDGE OPERATIONS

- The temporary 90-foot channel will be in place until bascule steel is set; boater access is being maintained for the life of the project
- Beam setting ongoing
- Control house construction ongoing
- Construction at bascule piers 4 & 5 (north side) ongoing

ROADWAY OPERATIONS

- Light pole foundations and sidewalk moment slab installation on the south approach ongoing
- Mechanically Stabilized Earth (MSE) wall construction and drainage installation on the north approach ongoing
- US 1 roadway construction between Jupiter Cove Drive and Alternate A1A ongoing
- US 1 roadway construction at the intersection of A1A ongoing

UPCOMING MILESTONES

- Complete Span 1 (south side) concrete deck by the end of July 2024
- Continue Span 2 (south side) concrete deck
- Complete the Trunnion Level at the south bascule pier by mid-July
- Complete the Machinery Level at the north bascule pier by the end of July 2024
- Begin installation of steel components on the south bascule pier by the end of July 2024
- Complete US 1 roadway construction at the intersection of A1A by the end of July 2024
- Complete US 1 roadway construction between Jupiter Cove Drive and Alternate A1A by the end of July 2024
- Complete shoreline protection at the south approach by the end of July 2024

CONTACT INFORMATION

Joel Jara, P.E., FDOT Project Manager
joel.jara@dot.state.fl.us or (561) 978-5084

Scott Case, P.E., Senior Project Engineer
scott.case@cdrmaguire.com or (561) 677-0707

Andrea Pacini, I-95 Community Outreach Manager
apacini@corradino.com or (561) 214-3358

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com

Facebook: www.facebook.com/

MyFDOTSEFL/

Instagram/X: @MyFDOT_SEFL



Construction Cost: \$122 million Construction Start: October 18, 2021 Anticipated Completion: Spring 2026

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Department will provide a safe transportation system that ensures the mobility of people and goods, enhances economic prosperity, and preserves the quality of our environment and communities.