



FLORIDA DEPARTMENT OF TRANSPORTATION

SR 710/BEELINE HIGHWAY RECONSTRUCTION

State Road (SR) 710/Beeline Highway from Northlake Boulevard to SR 708/Blue Heron Boulevard and the SR 91/Florida's Turnpike bridge over SR 710/Beeline Highway in the cities of Palm Beach Gardens, Riviera Beach, and West Palm Beach
Palm Beach County, Florida
Financial Project ID Number: 419251-1-52-01, 02, 03

SR 710/BEELINE HIGHWAY RECONSTRUCTION MONTHLY PROGRESS REPORT

Friday, November 1, 2024 marks day 230 of 1747, with 12.87% completed. Anticipated project completion is Late 2029. Additional information and progress photos can be found on the [project page](#).

ANTICIPATED CONSTRUCTION ACTIVITIES FOR NOVEMBER 2024

ROADWAY OPERATIONS

- Phase 1 Maintenance of Traffic: Northwest-bound SR 710/Beeline Highway traffic has been shifted to the west to allow for outside widening
- Began construction of curb and gutter, and sidewalk at the intersection of Blue Heron and SR 710/Beeline Highway
- Drainage activities ongoing along SR 710/Beeline Highway between Jog Road and the SR 91/Florida's Turnpike Bridge
- Temporary median paving completed on SR 710/Beeline Highway and SR 708/Blue Heron Boulevard and ongoing at Northlake Boulevard
- Reshaping and expansion of the pond at the SR 710/Beeline Highway & Jog Road intersection ongoing (this expanded pond is part of the new drainage system being installed under this contract)
- Placement of concrete for the cast-in-place wall adjacent to Steeplechase ongoing
- Access from westbound SR 710/Beeline Highway to eastbound Northlake Boulevard has been temporarily shifted to safely facilitate this phase of construction. The current configuration is anticipated to reopen in fall 2025. During this phase, motorists traveling westbound on SR 710/Beeline Highway can turn right at the intersection to access eastbound Northlake Boulevard.

BRIDGE OPERATIONS (FLORIDA'S TURNPIKE OVER SR 710)

- Placement of temporary concrete barrier wall and removal of existing barrier wall are ongoing
- Nightly lane closures will occur as needed for placing and anchoring type K barrier wall in the median
- Removal of a fallen pine tree, related to Hurricane Milton, will occur this Saturday during the daytime, with a duration expected to be one day.

UPCOMING MILESTONES

- Cast-in-place wall construction along Steeplechase will continue in November 2024
- Drainage work on the north side/westbound lanes will continue in November 2024
- Reconstruction of the westbound lanes to continue November 2024
- Phase I-Installation of test piles for the SR 91/Florida's Turnpike bridge reconstruction is scheduled for November 2024

CONTACT INFORMATION

Ariam Galindo, P.E., FDOT Project Manager
ariam.galindo@dot.state.fl.us or (561) 466-5940

Mel Pollock, P.E., Senior Project Engineer
mpollock@corradino.com or (561) 214-5065

Silvana Ojeda, Assistant Community Outreach Specialist
sojeda@corradino.com or (561) 905-0167

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com

Facebook: www.facebook.com/MyFDOTSEFL/

MyFDOTSEFL/

Instagram/X: @MyFDOT_SEFL



Construction Cost: \$148.2 million

Construction Start: March 18, 2024

Anticipated Completion: Late 2029

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.