



FLORIDA DEPARTMENT OF TRANSPORTATION QUARTERLY PROGRESS REPORT

State Road (SR) A1A/North Causeway Over Intracoastal Waterway (ICWW) Bridge Replacement Project
St. Lucie County, Florida
Financial Project ID: 429936-2-52-01

SR A1A NORTH CAUSEWAY OVER THE ICWW BRIDGE REPLACEMENT PROJECT QUARTERLY PROGRESS REPORT

Tuesday, April 1, 2025, marks day 702 of 1,414, with 49% completed. Anticipated project completion is Late 2027. Additional information, flyers, and progress photos can be found on the [project webpage](#).

PROGRESS: JANUARY - MARCH 2025

- Continued bridge beam installation
- Completed the majority of the concrete placements for the bridge foundation
- Poured the first concrete bridge deck at the far eastern span
- Installed the beams for the new Observation Walkway on the west side of the bridge
- Began pile driving for the East Coast Greenway Bridge near the western approach to the existing bridge
- Continued construction of the new SR A1A roadway on both sides of the bridge
- Installed drainage along the new Marina Access Drive
- Continued construction of the Mechanically Stabilized Earth (MSE) walls at the western approach of the new bridge on SR A1A between SR 5/US 1 and CR 605/Old Dixie Highway
- Completed the relocation of the Fort Pierce Utilities Authority sewer and watermain along SR A1A between SR 5/US 1 and CR 605/Old Dixie Highway on the west side of the project limits

ANTICIPATED WORK: APRIL - JUNE 2025

- Continue concrete placements at the bridge piers that support the bridge spans
- Drive piles and construct bridge footings
- Continue constructing the East Coast Greenway foundation and columns
- Continue roadway construction of the new SR A1A on both sides of the bridge
- Construct the bridge approach slab at the eastern end of the new bridge
- Complete the drainage work along the new Marina Access Road
- Continue construction of the MSE walls on the east and west ends of the bridge
- Continue setting bridge beams across the channel

CONTACT INFORMATION

Joshua Baker — FDOT Project Manager

joshua.baker@dot.state.fl.us or (772) 429-4930

Bill Stuckey, P.E. — Senior Project Engineer

william.stuckey@stantec.com or (407) 375-3783

Aren Griffin, P.E. — Project Administrator

agriffin@consoreng.com or (772) 834-5467

Samantha Kayser — Community Outreach Specialist

skayser@corradino.com or (772) 579-5479

WEBSITE AND SOCIAL MEDIA

Instagram/X: @MyFDOT_SEFL

Facebook: @MyFDOTSEFL

Project website: www.d4fdot.com



Construction Cost: \$111.5 million

Construction Start: May 1, 2023

Estimated Completion: Late 2027

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.