



FLORIDA DEPARTMENT OF TRANSPORTATION MONTHLY PROGRESS REPORT

SW Port St. Lucie Boulevard Widening Project

South of SW Alcantarra Boulevard to South of SW Darwin Boulevard
in the City of Port St. Lucie, St. Lucie County, FL
Financial Project ID Number: 431752-6-52-01

SW PORT ST. LUCIE BOULEVARD WIDENING PROJECT MONTHLY PROGRESS REPORT

As of Sunday, June 1, 2025, the project is 83% complete. The anticipated project completion is late Summer 2025. Additional information, flyers, and progress photos can be found on the [project webpage](#).

PROGRESS: MAY 2025

- Continued subgrade work and curb pad installation for the new northbound travel lanes
- Continued roadway reconstruction activities at SW Tulip Boulevard, Tunis Avenue, and SW Thrift Avenue
- Continued excavation work for the new northbound SW Port St. Lucie Boulevard travel lanes and began placing the second lift of base rock throughout the project limits
- Placed asphalt for the outside median and curb pads along the southbound SW Port St. Lucie Boulevard travel lanes
- Poured the concrete for the textured median separator
- Continued installation of signal and lighting components throughout the project corridor
- Installed pedestrian pole foundations along northbound SW Port St. Lucie Boulevard
- Removed existing signage and installed new road signs along northbound SW Port St. Lucie Boulevard
- Continued pond excavation activities
- Installed sod along southbound SW Port St. Lucie Boulevard

ANTICIPATED WORK: JUNE 2025

- Continuing subgrade work and curb pad installation for the new northbound travel lanes
- Installing textured pavement on the median traffic separator
- Continuing pond excavation
- Continuing signal work
- Constructing light pole foundations along northbound SW Port St. Lucie Boulevard
- Continuing roadway reconstruction on SW Tunis Avenue, SW Thrift Avenue, SW Trouville Avenue, and SW Tulip Boulevard throughout June
- Continuing excavation for the new northbound SW Port St. Lucie travel lanes
- Placing base rock for the new northbound travel lanes throughout the project limits
- Ongoing drainage work throughout the project limits

CONTACT INFORMATION

Mark Freeman, FDOT Project Manager

mark.freeman@dot.state.fl.us or (772) 429-4904

Luke Brolmann, P.E., Project Administrator

lbrolmann@jmt.com or (772) 528-3627

Samantha Kayser, Community Outreach Specialist

skayser@corradino.com or (772) 579-5479

WEB & SOCIAL MEDIA

X/Instagram: @MyFDOT_SEFL

Project Website: www.d4fdot.com

Facebook: www.facebook.com/MyFDOTSEFL/



Construction Cost: \$11,570,179 Construction Start: January 27, 2022 Anticipated Completion: Late Summer 2025

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Florida Department of Transportation's mission is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.

Please contact the Community Outreach Specialist, Samantha Kayser, to be added to project email notification lists. Para información y preguntas en Español, por favor llame al (954) 777-4302.