



FLORIDA DEPARTMENT OF TRANSPORTATION

STATE ROAD (S.R.) A1A IMPROVEMENTS PROJECT

From north of Emerald Beach Way to south of S.R. 704/Royal Palm Way
In the Town of Palm Beach
Palm Beach County, Florida
Financial Project ID Number: 446175-01-52-01

S.R. A1A, EMERALD BEACH WAY TO S.R. 704/ROYAL PALM WAY — APRIL 2026 UPDATE

Wednesday, Apr. 1, 2026 marks day 310 of 543, with work 57% completed. The contractor mobilized to the project site in mid-March to resume work from south of Hammon Ave./Golfview Rd. to Royal Palm Way after pausing activities just prior to Thanksgiving 2025. Work is focused on drilled shaft installations for new traffic signal mast arms through this month. Additional information, progress photos and videos can be found on the [project page](#).

DRILLED SHAFT INSTALLATIONS ONGOING

• Drilled shaft installations will be performed this month in preparation for new traffic signal mast arms to be installed at the following locations on S.R. A1A/S. County Rd.:

- NW corner of Royal Palm Way
- SE corner of Royal Palm Way
- SE corner of Fire Station #1 Entrance
- NE corner of Peruvian Avenue
- SW corner of Peruvian Avenue
- SW corner of Worth Avenue
- NW corner of Golfview Rd.
- SE corner of Hammon Ave.

- The contractor is expecting to work Sunday through Thursday nights after 12 a.m. in an effort to minimize afternoon impacts
- This work is being prioritized to allow time for the concrete to cure prior to beginning mast arm replacement operations, and to keep the project schedule on track for late 2026 completion



- At this time, the contractor is expecting to work on one location at a time, moving from north to south, starting at the Royal Palm Way intersection on Monday, April 6; however, Worth Avenue is anticipated to be completed last
- Each individual location is expected to take 2-3 days to complete; updates will be provided as work progresses
- As there is limited space to perform operations, temporary lane closures and a flagging operation can be expected daily; please proceed with caution through the work zone, follow directional signage and allow extra travel time

ANTICIPATED LANE CLOSURES

- One lane of S.R. A1A/S. County Road may be closed with a flagging operation to direct traffic, 9 a.m. until 5 p.m., Monday through Friday, through Apr. 30; temporary pedestrian detour routes will be utilized as needed
- At the drilled shaft locations only (listed above), work is permitted to begin with a lane closure/flagging operation after 12 a.m. through 9 a.m., Sunday night through Friday, through April 2026
- Please follow directional signage and marked detour routes through the work zone and allow for extra travel time

CONTACT INFORMATION

Joseph Marzi, P.E., FDOT Project Manager
joseph.marzi@dot.state.fl.us or (561) 370-1152
Hernando Garces, P.E., Project Administrator
hernando@pioneercei.com or (954) 243-7731
Meredith Cruz, Community Outreach Specialist
mcruz@cruz-pr.com or (561) 589-9584

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com
Facebook: www.facebook.com/MyFDOTSEFL/
Instagram/X: @MyFDOT_SEFL



Construction Cost: \$8.2 million Construction Start: May 27, 2025 Anticipated Completion: Late 2026

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state’s economic competitiveness, prioritizes Florida’s environment and natural resources, and preserves the quality of life and connectedness of the state’s communities.