



## FLORIDA DEPARTMENT OF TRANSPORTATION

### US 1 JUPITER BRIDGE REPLACEMENT

US 1 from County Road (CR) A1A to County Road (CR) 707  
Town of Jupiter  
Palm Beach County, Florida  
Financial Project ID Number: 428400-2-52-01

## MID-OCT. 2024 PROGRESS UPDATE — COUNTDOWN TO PARTIAL BRIDGE OPENING!

Saturday, October 19, 2024 marks day 1098 of 1545, with 71% completed. Crews are working 7 days a week to open one lane of traffic in each direction by Early 2025. Please see below for major milestones to accomplish before placing traffic on the bridge. Activities will proceed in this general order over the following months until the bridge is ready for partial opening. Additional information and progress photos can be found on the [project page](#).

## MILESTONES TO OPEN THE WESTERN SIDE OF BRIDGE TO TRAFFIC

**POUR CONCRETE DECK FOR SPAN 5**, north side of bascule bridge — **OCTOBER 2024**

**PAVE THE BRIDGE APPROACHES**, south side then north side of project — **OCTOBER 2024**

**POUR CONCRETE DECK ON BASCULE BRIDGE**, northwest leaf then southwest leaf — **NOVEMBER 2024**

**SHIFT BOAT TRAFFIC INTO THE MAIN CHANNEL**, under the bascule bridge — **NOVEMBER 2024**

**SET BEAMS FOR SPAN 3**, south side of bascule bridge — **NOVEMBER 2024**

**POUR CONCRETE DECK FOR SPAN 3**, south side of bascule bridge — **NOVEMBER 2024**

**COMPLETE BRIDGE INSPECTIONS AND FUNCTIONAL CHECKOUT** — **DECEMBER 2024**

**SAFELY OPEN ONE LANE OF TRAFFIC IN EACH DIRECTION ON THE WESTERN SIDE OF THE BRIDGE!**

Please note: As weather impacts, material deliveries and unforeseen issues can fluctuate the schedule, updates will be provided as milestones are completed until one lane is open to traffic in each direction.

## MAJOR MILESTONES THROUGH REMAINDER OF PROJECT

- Open the eastern side of bridge to traffic in Spring 2025
- Open the Riverwalk connection underneath the south side of bridge in Summer 2025
- Final project completion in Early 2026

### CONTACT INFORMATION

**Joel Jara, P.E., FDOT Project Manager**  
joel.jara@dot.state.fl.us or (561) 978-5084

**Scott Case, P.E., Senior Project Engineer**  
scott.case@cdrmaguire.com or (561) 677-0707

**Meredith Cruz, Community Outreach Specialist**  
mcruz@cruz-pr.com or (561) 589-9584

### WEB AND SOCIAL MEDIA

**Project website:** [www.d4fdot.com](http://www.d4fdot.com)

**Facebook:** [www.facebook.com/MyFDOTSEFL/](http://www.facebook.com/MyFDOTSEFL/)

**Instagram/X:** @MyFDOT\_SEFL



Construction Cost: \$122 million    Construction Start: October 18, 2021    Anticipated Completion: Early 2026

### FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.