



FLORIDA DEPARTMENT OF TRANSPORTATION

SR 710/BEELINE HIGHWAY RECONSTRUCTION

State Road (SR) 710/Beeline Highway from Northlake Boulevard to SR 708/Blue Heron Boulevard and Florida's Turnpike bridge over SR 710/Beeline Highway in the cities of Palm Beach Gardens, Riviera Beach, and West Palm Beach Palm Beach County, Florida
Financial Project ID Number: 419251-1-52-01, 02, 03

SR 710/BEELINE HIGHWAY RECONSTRUCTION MONTHLY PROGRESS REPORT

Tuesday, October 1, 2024 marks day 197 of 1761, with 11% completed. Anticipated project completion is Late 2029. Additional information and progress photos can be found on the [project page](#).

ANTICIPATED CONSTRUCTION ACTIVITIES FOR OCTOBER 2024

ROADWAY OPERATIONS

- Phase 1 Maintenance of Traffic: northwest-bound SR 710 traffic has been shifted to the west to allow for outside widening
- Drainage activities ongoing along Blue Heron Blvd and along northwest-bound SR710/Beeline Hwy
- Median clearing ongoing on Northlake Blvd in preparation for placement of temporary pavement
- Reshaping and expansion of the pond at the SR 710/Beeline Highway & Jog Road intersection ongoing (this expanded pond is part of the new drainage system being installed under this contract)
- Placement of concrete for the cast-in-place retaining wall adjacent to Steeplechase ongoing. Earthwork operations to begin against the newly constructed cast-in-place retaining wall
- The SR 710/Beeline Highway westbound access to eastbound Northlake Boulevard has been temporarily shifted to safely facilitate this phase of construction. The current movement is anticipated to reopen in Fall 2025. During this phase, from SR 710/Beeline Highway westbound, motorists can turn right at the intersection to access eastbound Northlake Boulevard.
- The SR 710/Beeline Highway westbound access to eastbound Northlake Boulevard has been temporarily shifted to safely facilitate this phase of construction. The current movement is anticipated to reopen in Fall 2025. During this phase, from SR 710/Beeline Highway westbound, motorists can turn right at the intersection to access eastbound Northlake Boulevard.

BRIDGE OPERATIONS (FLORIDA'S TURNPIKE OVER SR 710)

- Placement of temporary concrete barrier wall and removal of existing median barrier wall ongoing
- Nightly lane closures as needed to facilitate this work

UPCOMING MILESTONES

- Cast-in-place wall construction along Steeplechase to continue in October 2024
- Drainage work on the north side/westbound lanes to continue in October 2024
- Reconstruction of the westbound lanes to continue October 2024

CONTACT INFORMATION

Ariam Galindo, P.E., FDOT Project Manager
ariam.galindo@dot.state.fl.us or (561) 466-5940

Mel Pollock, P.E., Senior Project Engineer
mpollock@corrado.com or (561) 214-5065

Silvana Ojeda, Community Outreach Specialist
sojeda@corrado.com or (561) 905-0167

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com

Facebook: www.facebook.com/

MyFDOTSEFL/

Instagram/X: @MyFDOT_SEFL



Construction Cost: \$148.2 million

Construction Start: March 18, 2024

Anticipated Completion: Late 2029

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.