



FLORIDA DEPARTMENT OF TRANSPORTATION MONTHLY PROGRESS REPORT

SW Port St. Lucie Boulevard Widening Project

South of SW Alcantarra Boulevard to South of SW Darwin Boulevard
in the City of Port St. Lucie, St. Lucie County, FL
Financial Project ID Number: 431752-6-52-01

SW PORT ST. LUCIE BOULEVARD WIDENING PROJECT MONTHLY PROGRESS REPORT

As of Thursday, May 1, 2025, the project is 81% complete. The anticipated project completion is Summer 2025. Additional information, flyers, and progress photos can be found on the [project webpage](#).

PROGRESS: APRIL 2025

- Continued with subgrade work and curb pad installation for the new northbound travel lanes
- Closed SW Tulip Boulevard for roadway reconstruction work and continued roadway reconstruction activities at SW Tunis Avenue and SW Thrift Avenue
- Continued with excavation work for the new northbound SW Port St. Lucie Boulevard travel lanes and placed the first lift of base rock throughout the project limits
- Placed asphalt for the outside median and curb pads along the southbound SW Port St. Lucie Boulevard travel lanes
- Installed irrigation lines throughout the project limits
- Continued with installing signal and lighting components throughout the project corridor
- Removed existing signs and installed new road signs along northbound SW Port St. Lucie Boulevard
- Continued with pond excavation activities
- Installed sod along southbound SW Port St. Lucie Boulevard

ANTICIPATED WORK: MAY 2025

- Continuing subgrade work and curb pad installation for the new northbound travel lanes
- Ongoing excavation of the pond
- Constructing light pole foundations along northbound SW Port St. Lucie Boulevard
- Reconstructing SW Tunis Avenue, SW Thrift Avenue, SW Trouville Avenue, and SW Tulip Boulevard will continue throughout May
- Ongoing excavation work for the new northbound SW Port St. Lucie travel lanes
- Placing the first lift of base rock for the new northbound travel lanes throughout the project limits
- Ongoing drainage work throughout the project limits

CONTACT INFORMATION

Mark Freeman, FDOT Project Manager

mark.freeman@dot.state.fl.us or (772) 429-4904

Luke Brolmann, P.E., Project Administrator

lbrolmann@jmt.com or (772) 528-3627

Samantha Kayser, Community Outreach Specialist

skayser@corradino.com or (772) 579-5479

WEB & SOCIAL MEDIA

X/Instagram: @MyFDOT_SEFL

Project Website: www.d4fdot.com

Facebook: www.facebook.com/MyFDOTSEFL/



Construction Cost: \$11,570,179

Construction Start: January 27, 2022

Anticipated Completion: Summer 2025

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Florida Department of Transportation's mission is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.

Please contact the Community Outreach Specialist, Samantha Kayser, to be added to project email notification lists. Public participation is solicited without regard to race, color, national origin, age, sex, religion, disability, or family status. Para información y preguntas en Español, por favor llame al (954) 777-4302.