

FLORIDA DEPARTMENT OF TRANSPORTATION Monthly Progress Report— July 2025

Loxahatchee Road Improvements Project From the Arthur R. Marshall Loxahatchee National Wildlife Refuge to State Road (SR) 7/US 441

City of Parkland Broward County, FL

Financial Project ID Number: 436564-1-52-01, 02, & 03

Construction Cost: \$33,480,584 Construction Start Date: October 30, 2023 Anticipated Completion: Early 2027

LOXAHATCHEE ROAD IMPROVEMENTS PROJECT MONTHLY PROGRESS REPORT – JULY 2025

The City of Parkland, as the Project Sponsor, received funding through the Broward Metropolitan Planning Organization (MPO) and requested that FDOT design and construct the Loxahatchee Road Improvements Project through the City of Parkland Resolution Numbers 2016-510, 2021-011, and 2021-018.

CURRENT MAINTENANCE OF TRAFFIC (MOT)

- Westbound Loxahatchee Road and North University Drive at Loxahatchee Road are closed for roundabout construction: Traffic will be detoured via southbound Parkside Drive, westbound Holmberg Road, northbound North University Drive, westbound Hillsboro Boulevard, and northbound Nob Hill Road.
- Eastbound traffic will be maintained via a traffic shift on Loxahatchee Road.
- **Sidewalk Closure:** To ensure pedestrian safety, the sidewalk on Loxahatchee Road between North University Drive and Parkside Drive will be closed for sidewalk and handrail construction
- **Speed Limit Enforcement:** Motorists are urged to adhere to posted speed limits. Law enforcement will be present throughout the construction period to monitor compliance and maintain safety.
- Access West of Nob Hill Road: Access will be maintained at all times. Additional lane closures, traffic shifts, and detours
 may be implemented as needed for ongoing construction. Every effort will be made to minimize impacts, and all future
 closures will be communicated well in advance to keep the community informed.
- Pedestrians and cyclists are not permitted on Loxahatchee Road at this time.

ANTICIPATED CONSTRUCTION ACTIVITIES FOR JULY 2025

N University Drive and Parkside Drive:

- Continue with handrail installation along the sidewalk
- Continue roundabout construction at Parkside Drive
- Complete the southern portion of the roundabout construction at North University Drive including—roadway construction, curbs, sidewalk, sheet pile enclosure, asphalt, and pavement markings

West of N University Drive and Nob Hill Road:

- Continue embankment installation for roadway widening and new swales
- Continue and reinforce the road foundation by installing a stable base layer to improve durability before paving





As of Tuesday, July 1, 2025 the Loxahatchee Road Improvements Project is 53% completed. Additional information, flyers and progress photos can be found on the <u>project webpage</u>.

Community feedback is at the core of all we do at FDOT, and we work with the public to balance the community vision with the community's transportation needs. This is routine on all our projects to ensure Florida's infrastructure is safe, resilient, and efficient for many years into the future.

FOR QUESTIONS, PLEASE CONTACT:

Tyler Furrey, P.E. — FDOT Project Manager tyler.furrey@dot.state.fl.us or (954) 892-2362

Andres Penaloza, P.E. — Project Administrator apenaloza@castilloeng.com or (305) 799-8819

Angel Breedlove — Community Outreach Specialist abreedlove@corradino.com or (786) 494-6211

Richard Biagini, P.E. — City of Parkland Engineer rbiagini@cityofparkland.org or (954) 757-4171

WEB & SOCIAL MEDIA

X/Instagram: @MyFDOT SEFL

Facebook: @MyFDOTSEFL

Project website: www.d4fdot.com



FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Florida Department of Transportation's mission is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.