



FLORIDA DEPARTMENT OF TRANSPORTATION

U.S. 1 JUPITER BRIDGE REPLACEMENT

U.S. 1 from County Road (C.R.) A1A to C.R. 707
Town of Jupiter
Palm Beach County, Florida
Financial Project ID Number: 428400-2-52-01

U.S. 1 JUPITER BRIDGE REPLACEMENT — FALL 2025 PROJECT UPDATE

Friday, Nov. 7, 2025 marks day 1482 of 1574, with work 94% completed. Crews are working day and night on remaining work activities for anticipated project completion by Early 2026. The bridge remains in final configuration with two lanes of traffic, a sidewalk, and bike lane open in each direction. Marine traffic is permanently placed into the main channel under the bascule bridge, with half channel openings on demand during this final phase of construction. Additional information, progress photos and videos can be found here on the [project page](#).

ONGOING CONSTRUCTION ACTIVITIES THROUGH FALL 2025

- Epoxy coating on all four levels inside both of the bridge piers
- Minor remaining painting and paving operations
- Minor remaining pedestrian rail, safety rail and fence installation
- Mechanical, electrical, and functional checkout testing operations
- Breakdown and removal of equipment where possible
- Review and finalization of punch list items in preparation for project final acceptance

UPCOMING CONSTRUCTION ACTIVITIES IN LATE FALL 2025

- Bridge fender system installation at the base of the bridge piers
- Please note this operation will require the use of a crane

INTERMITTENT NIGHTLY FULL CLOSURES SUNDAY THROUGH THURSDAY NIGHTS

- The bridge may close nightly as needed, 9 p.m. until 6 a.m., Sunday through Thursday nights, for final testing and bridge alignment operations. Motorists, cyclists and pedestrians may follow the marked detour routes along Indiantown Road, Alternate A1A, and US 1 during this time.

WORK ZONE SAFETY REMINDERS

- Please use caution and drive safely as project crews and the traveling public are on-site around the clock
- Areas closed off by barricades and signage should only be accessed by project team members
- Please follow the pavement markings and directional signage throughout the project limits
- When the bascule bridge is open to boat traffic, please stay behind all safety arms and protective features

MAJOR MILESTONES TO PROJECT COMPLETION

- Open the Riverwalk connection underneath the south side of the bridge
- Final project completion anticipated by Early 2026

CONTACT INFORMATION

Joel Jara, P.E., FDOT Project Manager
joel.jara@dot.state.fl.us or (561) 978-5084

Scott Case, P.E., Senior Project Engineer
scott.case@cdrmaguire.com or (561) 677-0707

Meredith Cruz, Community Outreach Specialist
mcruz@cruz-pr.com or (561) 589-9584

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com

Facebook: www.facebook.com/MyFDOTSEFL/

Instagram/X: @MyFDOT_SEFL



Construction Cost: \$122 million Construction Start: October 18, 2021 Anticipated Completion: Early 2026

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.