



FLORIDA DEPARTMENT OF TRANSPORTATION

US 1 JUPITER BRIDGE REPLACEMENT

US 1 from County Road (CR) A1A to County Road (CR) 707
Town of Jupiter
Palm Beach County, Florida
Financial Project ID Number: 428400-2-52-01

US 1 JUPITER BRIDGE REPLACEMENT — FEBRUARY 2025 PROGRESS UPDATE

Monday, Feb. 10, 2025 marks day 1212 of 1564, with work over 77% completed. One lane is currently open to traffic in each direction along with the sidewalk on the western span of the bridge. Due to this temporary traffic pattern, striped bike lanes will not be installed until all lanes are expected to open in Spring 2025. Marine traffic is also permanently shifted into the main channel under the bascule bridge, with half channel openings on demand through Spring 2025. Additional information and progress photos and videos can be found on the [project page](#).

CONSTRUCTION ACTIVITIES COMPLETED IN JANUARY 2025

- Installed the SE bascule bridge leaf, tied on the exodermic steel deck, and poured concrete for the deck
- Completed the concrete pour for the observation deck on Span 2
- Removed shoring towers for the SW leaf deck

CONSTRUCTION ACTIVITIES ANTICIPATED IN FEBRUARY 2025

- Install the NE bascule leaf and shift boat traffic to the south side of the channel under the bascule bridge
- Continue pedestrian and traffic rail installation throughout the project
- Continue pedestrian observation deck construction underneath the south side of the bridge
- Continue work on the retention pond on the south side of the bridge
- Continue electrical work, mechanical installation, and painting operations throughout the project

WORK ZONE SAFETY REMINDERS

- Please use caution and drive safely as project crews and the traveling public are now on-site around the clock
- Areas closed off by barricades and signage should only be accessed by project team members
- Please follow the pavement markings and directional signage on the western span of the bridge
- When the bascule bridge is open, please stay behind all safety arms and protective features
- Striped bike lanes will not be installed until all lanes are open to traffic; please proceed with caution
- The eastern span of the bridge will remain a closed and active work zone until the northbound lanes open to traffic

MAJOR MILESTONES TO PROJECT COMPLETION

- Open the remaining eastern side of bridge to traffic in Spring 2025
- Open the Riverwalk connection underneath the south side of bridge in Summer 2025
- Final project completion anticipated in Early 2026

CONTACT INFORMATION

Joel Jara, P.E., FDOT Project Manager
joel.jara@dot.state.fl.us or (561) 978-5084

Scott Case, P.E., Senior Project Engineer
scott.case@cdrmaguire.com or (561) 677-0707

Meredith Cruz, Community Outreach Specialist
mcruz@cruz-pr.com or (561) 589-9584

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com

Facebook: www.facebook.com/MyFDOTSEFL/

Instagram/X: @MyFDOT_SEFL



Construction Cost: \$122 million Construction Start: October 18, 2021 Anticipated Completion: Early 2026

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.