



FLORIDA DEPARTMENT OF TRANSPORTATION PROJECT INFORMATION FLYER

SR 9/I-95 Northbound (NB) Off-Ramp at SR 706/Indiantown Road Improvements Project

SR 706/Indiantown Road from Florida's Turnpike entrance to Central
Boulevard in the Town of Jupiter

Palm Beach County, FL

Financial Project ID Number: 439758-1-52-01, -02, and -03

SR 9/I-95 NB OFF-RAMP AT SR 706/INDIANTOWN ROAD—JULY/AUGUST 2024 PROGRESS REPORT

Thursday, Aug. 1, 2024 marks day 277 of 600, with work 46% completed. The project is currently on schedule for completion in Summer 2025. Weekly lane closure updates, project progress photos and additional information can be found on the [project webpage](#).

WORK PERFORMED IN JULY 2024

- Installation of beams and deck forms for bridge widening on the outside lanes of Indiantown Road over the C-18 canal (just west of Island Way) in the eastbound and westbound directions
- Structural asphalt paving on the I-95 northbound exit ramp to eastbound Indiantown Road and along eastbound Indiantown Road, as well as shoulder widening operations
- Directional boring operations for future signal and lighting installation on Indiantown Road at the Island Way and 68th Terrace N. intersection
- Drainage installation on eastbound Indiantown Road east of Island Way

ANTICIPATED CONSTRUCTION ACTIVITIES FOR AUGUST 2024

- Installation of reinforcing steel followed by concrete bridge deck pouring operations on the outside lanes of Indiantown Road over the C-18 canal (just west of Island Way) in the eastbound and westbound directions
- Drilled shaft installation for overhead signage structures
- Restriping westbound Indiantown Road to shift westbound traffic towards the median to allow for work on the shoulder
- Curb, gutter and sidewalk installation on eastbound then westbound Indiantown Road

FULL NIGHTLY RAMP CLOSURES PLANNED FOR AUGUST 11 & 12

- The I-95 southbound entrance ramp from eastbound Indiantown Road will undergo a full closure, 10 p.m. until 6 a.m., Sunday night, Aug. 11, for striping activities. Motorists will be detoured via eastbound Indiantown Road to U-turn at the Island Way intersection. If inclement weather delays operations, work will take place the following night.
- The I-95 southbound exit ramp to eastbound Indiantown Road will undergo a full closure, 10 p.m. until 6 a.m., Monday night, Aug. 12, for striping activities. Motorists will be detoured via the SR 9/I-95 southbound exit ramp to westbound Indiantown Road. If inclement weather delays operations, work will take place the following night.

RAMP IMPACTS

- The I-95 northbound exit ramp to eastbound Indiantown Road will have one lane closed around-the-clock through September 2024.

CONTACT INFORMATION

Jon Droge — FDOT Project Manager

jon.droge@dot.state.fl.us or (561) 632-5768

Thomas Emerson, P.E. — Project Administrator

temerson@fj-group.com or (954) 495-5740

Meredith Cruz — Community Outreach Specialist

mcruz@cruz-pr.com or (561) 589-9584

WEBSITE AND SOCIAL MEDIA

Project website: www.d4fdot.com

Instagram/X: @MyFDOT_SEFL

Facebook: @MyFDOTSEFL



Construction Cost: \$17.98 million Construction Start: October 30, 2023 Anticipated Completion: Summer 2025

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.