



FLORIDA DEPARTMENT OF TRANSPORTATION

US 1 JUPITER BRIDGE RECONSTRUCTION

US 1 from County Road (CR) A1A to County Road (CR) 707
Town of Jupiter
Palm Beach County, Florida
Financial Project ID Number: 428400-2-52-01

US 1 JUPITER BRIDGE RECONSTRUCTION MONTHLY PROGRESS REPORT

Tuesday, October 1, 2024 marks day 1080 of 1542, with 69.20% completed. The project is currently on schedule to open one lane in each direction in Fall 2024, all lanes of bridge traffic by Spring 2025, and overall project completion is anticipated in Spring 2026. Additional information and progress photos can be found on the [project page](#).

ANTICIPATED CONSTRUCTION ACTIVITIES FOR OCTOBER 2024

BRIDGE OPERATIONS

- The temporary 90-foot channel will be in place until bascule steel is set; boater access is being maintained for the life of the project
- Beam setting and control house construction ongoing
- Concrete deck pours on southern spans 1 and 2 **completed**
- Construction at bascule piers 4 & 5 (north side) ongoing
- Steel component installation on north side piers ongoing

ROADWAY OPERATIONS

- Light pole foundations and sidewalk moment slab installation on the north approach ongoing
- US 1 roadway construction between Jupiter Cove Drive and Alternate A1A ongoing
- US 1 roadway construction at the intersection of A1A ongoing

UPCOMING MILESTONES

- Complete Span 5 concrete deck (north side)
- Complete southbound bascule concrete decks on the north and south side bascule piers
- Complete installation of submarine cable
- Shift boat traffic into main channel
- Begin concrete beam placement for span 3 (south side)
- Complete asphalt paving on both north and south approaches

CONTACT INFORMATION

Joel Jara, P.E., FDOT Project Manager
joel.jara@dot.state.fl.us or (561) 978-5084

Scott Case, P.E., Senior Project Engineer
scott.case@cdrmaguire.com or (561) 677-0707

Meredith Cruz, Community Outreach Specialist
mcruz@cruz-pr.com or (561) 589-9584

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com

Facebook: www.facebook.com/

MyFDOTSEFL/

Instagram/X: @MyFDOT_SEFL



Construction Cost: \$122 million

Construction Start: October 18, 2021

Anticipated Completion: Spring 2026

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.