



## FLORIDA DEPARTMENT OF TRANSPORTATION

### US 1 JUPITER BRIDGE REPLACEMENT

US 1 from County Road (CR) A1A to County Road (CR) 707  
Town of Jupiter  
Palm Beach County, Florida  
Financial Project ID Number: 428400-2-52-01

## US 1 JUPITER BRIDGE REPLACEMENT — EARLY JANUARY 2025 PROGRESS UPDATE

Friday, Jan. 10, 2025 marks day 1181 of 1560, with work over 75% completed. One lane is currently open to traffic in each direction along with the sidewalk on the western span of the bridge. Due to this temporary traffic pattern, striped bike lanes will not be installed until all lanes are expected to open in Spring 2025. Marine traffic is also permanently shifted into the main channel under the bascule bridge, with half channel openings on demand through Spring 2025. Additional information and progress photos and videos can be found on the [project page](#).

## CONSTRUCTION ACTIVITIES ANTICIPATED IN JANUARY 2025

- Install the SE then NE bascule bridge leaves and tie on the exodermic steel deck
- Pour concrete for Span 3 just south of the bascule bridge
- Continue pedestrian and traffic rail installation throughout the project
- Construct the first phase of the pedestrian observation deck underneath the south side of the bridge
- Form the retention pond on the south side of the bridge
- Continue electrical work, mechanical installation, and painting operations throughout the project

## WORK ZONE SAFETY REMINDERS

- Please use caution and drive safely as project crews and the traveling public are now on-site around the clock
- Areas closed off by barricades and signage should only be accessed by project team members
- Please follow the pavement markings and directional signage on the western span of the bridge
- When the bascule bridge is open, please stay behind all safety arms and protective features
- Striped bike lanes will not be installed until all lanes are open to traffic; please proceed with caution
- The eastern span of the bridge will remain a closed and active work zone until the northbound lanes open to traffic

## MAJOR MILESTONES TO PROJECT COMPLETION

- Open the remaining eastern side of bridge to traffic in Spring 2025
- Open the Riverwalk connection underneath the south side of bridge in Summer 2025
- Final project completion by Early 2026

### CONTACT INFORMATION

**Joel Jara, P.E., FDOT Project Manager**  
joel.jara@dot.state.fl.us or (561) 978-5084

**Scott Case, P.E., Senior Project Engineer**  
scott.case@cdrmaguire.com or (561) 677-0707

**Meredith Cruz, Community Outreach Specialist**  
mcruz@cruz-pr.com or (561) 589-9584

### WEB AND SOCIAL MEDIA

**Project website:** [www.d4fdot.com](http://www.d4fdot.com)

**Facebook:** [www.facebook.com/MyFDOTSEFL/](http://www.facebook.com/MyFDOTSEFL/)

**Instagram/X:** @MyFDOT\_SEFL



Construction Cost: \$122 million    Construction Start: October 18, 2021    Anticipated Completion: Early 2026

### FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.