

FLORIDA DEPARTMENT OF TRANSPORTATION MONTHLY PROGRESS REPORT

SW Port St. Lucie Boulevard Widening Project

South of SW Alcantarra Boulevard to South of SW Darwin Boulevard in the City of Port St. Lucie, FL

Financial Project ID Number: 431752-6-52-01

SW PORT ST. LUCIE BOULEVARD WIDENING PROJECT MONTHLY PROGRESS REPORT

As of Tuesday, April 1, 2025, the project is 77% complete. Anticipated project completion is Summer 2025. Additional information, flyers, and progress photos can be found on the project webpage.

Coffee with the Construction Team: Join the FDOT project team for coffee and construction conversations on Tuesday, April 22, 2025, from 10:30 a.m. to 12:00 p.m. at That Crepe Place, located at 3003 SW Port St. Lucie Boulevard, Port St. Lucie, FL 34953. Bring any questions you have about ongoing construction activities or other aspects of the project. For more information, please contact Community Outreach Specialist Samantha Kayser at 772-579-5479 or skayser@corradino.com.

PROGRESS: MARCH 2025

- Completed the new southbound SW Port St. Lucie Boulevard travel lanes
- Shifted northbound and southbound SW Port St. Lucie Boulevard traffic onto the new southbound travel lanes to facilitate northbound roadway widening activities
- Continued pond excavation activities
- Completed concrete flatwork along southbound SW Port St. Lucie Boulevard
- Closed SW Tunis Avenue and SW Thrift Avenue for roadway reconstruction work •
- Continued light pole foundation construction along southbound SW Port St. Lucie Boulevard
- Finished pulling fiber cable throughout the project corridor •
- Continued placing sod along southbound SW Port St. Lucie Boulevard
- Began placing root barrier between the sidewalk and curb throughout the project limits along southbound SW Port St. Lucie Boulevard

ANTICIPATED WORK: APRIL 2025

- Continuing subgrade work and curb pad installation for the new northbound travel lanes
- Reconstructing SW Tunis Avenue and SW Thrift Avenue will continue throughout April
- Ongoing excavation work for the new northbound SW Port St. Lucie travel lanes
- Placing the first lift of base rock for the new northbound travel lanes throughout the project limits
- Installing signal and lighting components throughout the project corridor
- Constructing light pole foundations along northbound SW Port St. Lucie Boulevard
- Ongoing excavation of the pond

CONTACT INFORMATION

Mark Freeman, FDOT Project Manager

mark.freeman@dot.state.fl.us or (772) 429-4904

Luke Brolmann, P.E., Project Administrator lbrolmann@jmt.com or (772) 528-3627

Samantha Kayser, Community Outreach Specialist

skayser@corradino.com or (772) 579-5479

Construction Cost: \$11,570,179

WEB & SOCIAL MEDIA

X/Instagram: @MyFDOT SEFL Project Website: www.d4fdot.com

Facebook: www.facebook.com/

MyFDOTSEFL/

Construction Start: January 27, 2022 **Anticipated Completion: Summer 2025**



FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Florida Department of Transportation's mission is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.