

# FLORIDA DEPARTMENT OF TRANSPORTATION MONTHLY PROGRESS REPORT

**SW Port St. Lucie Boulevard Widening Project**South of SW Alcantarra Boulevard to South of SW Darwin Boulevard In the City of Port St. Lucie, St. Lucie County, FL Financial Project ID Number: 431752-6-52-01

As of Monday, September 1, 2025, the project is 90.65% complete. The anticipated project completion is Fall 2025. Additional information, flyers, and progress photos can be found on the project webpage.

### **PROGRESS: AUGUST 2025**

- Finished grading for sod throughout the project limits
- Completed the excavation of the new northbound travel lanes and base rock placement

SW PORT ST. LUCIE BOULEVARD WIDENING PROJECT MONTHLY PROGRESS REPORT

- Continued grading for sidewalk construction along northbound SW Port St. Lucie Boulevard between SW Alcantarra Boulevard and SW Alexandria Avenue
- Continued drainage work throughout the project limits
- Finished placing structural asphalt along SW Port St. Lucie Boulevard and side streets
- Poured concrete for the textured median separator
- Continued pedestrian pole work throughout the project limits
- Continued installation of the new irrigation system
- Placed sod along northbound SW Port St. Lucie Boulevard and in the medians
- Continued deficiency repairs throughout the project limits

#### **ANTICIPATED WORK: SEPTEMBER 2025**

- Beginning drainage pipe repairs
- Completing light pole installation along southbound SW Port St. Lucie Boulevard
- Completing irrigation work
- Finishing landscaping throughout the project limits
- Placing final friction course asphalt
- Placing final pavement markings throughout the project corridor
- Resuming sign installation work
- Continuing deficiency repairs

#### **CONTACT INFORMATION**

Mark Freeman, FDOT Project Manager mark.freeman@dot.state.fl.us or (772) 429-4904

Luke Brolmann, P.E., Project Administrator lbrolmann@jmt.com or (772) 528-3627

Samantha Kayser, Community Outreach Specialist skayser@corradino.com or (772) 579-5479

**WEB & SOCIAL MEDIA** 

X/Instagram: @MyFDOT\_SEFL
Project Website: www.d4fdot.com

Facebook: www.facebook.com/

MyFDOTSEFL/



Construction Cost: \$11,570,179 Construction Start: January 27, 2022 Anticipated Completion: Fall 2025

## FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Florida Department of Transportation's mission is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.

Please contact the Community Outreach Specialist, Samantha Kayser, to be added to project email notification lists. Para información y preguntas en Español, por favor llame al (954) 777-4302.