



## FLORIDA DEPARTMENT OF TRANSPORTATION MONTHLY PROGRESS REPORT

### SW Port St. Lucie Boulevard Widening Project

South of SW Alcantarra Boulevard to South of SW Darwin Boulevard  
in the City of Port St. Lucie, St. Lucie County, FL  
Financial Project ID Number: 431752-6-52-01

### SW PORT ST. LUCIE BOULEVARD WIDENING PROJECT MONTHLY PROGRESS REPORT

As of Tuesday, July 1, 2025, the project is 87.5% complete. The anticipated project completion is Late Summer 2025. Additional information, flyers, and progress photos can be found on the [project webpage](#).

#### PROGRESS: JUNE 2025

- Completed construction of the new pond and continued placing sod
- Continued subgrade work and curb pad installation for the new northbound travel lanes
- Completed roadway reconstruction activities and reopened SW Tulip Boulevard and SW Tunis Avenue and continued reconstruction work at SW Thrift Avenue
- Closed SW Trouville Avenue and SW Rice Avenue for roadway reconstruction activities
- Continued excavation work for the new northbound SW Port St. Lucie Boulevard travel lanes and began placing the second lift of base rock throughout the project limits
- Placed asphalt for the outside median and curb pads along the southbound SW Port St. Lucie Boulevard travel lanes
- Poured the concrete for the textured median separator
- Continued installation of signal and lighting components throughout the project corridor
- Installed pedestrian pole foundations along northbound SW Port St. Lucie Boulevard
- Removed existing signage and installed new road signs along northbound SW Port St. Lucie Boulevard

#### ANTICIPATED WORK: JULY 2025

- Continuing subgrade work and curb pad installation for the new northbound travel lanes
- Installing textured pavement on the median traffic separator
- Continuing traffic signal work
- Finishing construction of light pole foundations along northbound SW Port St. Lucie Boulevard
- Completing roadway reconstruction on SW Thrift Avenue, SW Trouville Avenue, and SW Rice Avenue and reopen the side streets
- Finishing excavation of the new northbound SW Port St. Lucie Boulevard travel lanes and completing base rock installation
- Ongoing drainage work throughout the project limits
- Continuing installation of new signage in the median
- Ongoing concrete pours for the textured median separator
- Completing the placement of sod, seed, and mulch at the pond

#### CONTACT INFORMATION

**Mark Freeman, FDOT Project Manager**

[mark.freeman@dot.state.fl.us](mailto:mark.freeman@dot.state.fl.us) or (772) 429-4904

**Luke Brolmann, P.E., Project Administrator**

[lbrolmann@jmt.com](mailto:lbrolmann@jmt.com) or (772) 528-3627

**Samantha Kayser, Community Outreach Specialist**

[skayser@corradino.com](mailto:skayser@corradino.com) or (772) 579-5479

#### WEB & SOCIAL MEDIA

X/Instagram: @MyFDOT\_SEFL

Project Website: [www.d4fdot.com](http://www.d4fdot.com)

Facebook: [www.facebook.com/MyFDOTSEFL/](https://www.facebook.com/MyFDOTSEFL/)



Construction Cost: \$11,570,179    Construction Start: January 27, 2022    Anticipated Completion: Late Summer 2025

#### FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Florida Department of Transportation's mission is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.

Please contact the Community Outreach Specialist, Samantha Kayser, to be added to project email notification lists. Para información y preguntas en Español, por favor llame al (954) 777-4302.