



FLORIDA DEPARTMENT OF TRANSPORTATION

S.R. 710/BEELINE HIGHWAY RECONSTRUCTION PROJECT

State Road (S.R.) 710/Beeline Highway from Northlake Boulevard to S.R. 708/Blue Heron Boulevard and the S.R. 91/Florida’s Turnpike bridge over S.R. 710/Beeline Highway in the cities of Palm Beach Gardens, Riviera Beach, and West Palm Beach
Palm Beach County, Florida
Financial Project ID Number: 419251-1-52-01, 02, 03

S.R. 710/BEELINE HIGHWAY RECONSTRUCTION MONTHLY PROGRESS UPDATE

Monday, August 3, 2026, marks day 870 of 1799, with 48.36% completed. Anticipated project completion is Late 2029. Additional information and progress photos can be found on the [project page](#).

ANTICIPATED CONSTRUCTION ACTIVITIES FOR AUGUST 2026

ROADWAY OPERATIONS

- Phase 1 Maintenance of Traffic: Northwest-bound S.R. 710/Beeline Highway traffic has been shifted to the west to allow for outside widening with a focus on the area between the S.R. 91/Florida’s Turnpike overpass and Northlake Boulevard.
- Ongoing construction at the intersection of S.R. 708/Blue Heron Boulevard and S.R. 710/Beeline Highway.
- Drainage activities are ongoing along southbound Florida’s Turnpike, S.R. 710/Beeline Hwy median between Blue Heron Blvd and Haverhill Rd, and along eastbound Northlake Boulevard.
- Construction of the roadway, curb and gutter, and sidewalk is ongoing along the S.R. 710/Beeline Highway.
- Reshaping and expansion of the pond at the S.R. 710/Beeline Highway and Jog Road intersection is ongoing (this expanded pond is part of the new drainage system being installed under this contract).
- Installation of signalization and lighting components continues at intersections of S.R. 708/Blue Heron Boulevard, Jog Road, and Northlake Boulevard at S.R. 710/Beeline Highway.
- Access from the northwest-bound S.R. 710/Beeline Highway to the eastbound Northlake Boulevard has been temporarily shifted to safely accommodate this phase of construction. The current configuration is anticipated to reopen in Winter 2026. During this phase, motorists traveling northwest-bound on S.R. 710/Beeline Highway can turn right at the intersection to access eastbound Northlake Boulevard.
- Northlake Boulevard lanes in each direction at the S.R. 710/Beeline Highway intersection have been temporarily shifted, and U-turns in both directions are not available to safely accommodate this phase of construction. This new traffic pattern will remain in place until Winter 2026.
- Mixing subgrade and placement of roadway base on S.R. 91/Florida’ Turnpike will continue in August 2026.
- Temporary/Permanent Pavement being constructed for Traffic shift along northwest-bound S.R. 710/Beeline Highway between Steeplechase and Northlake Boulevard for construction of the new median area.
- Gravity wall construction and roadway reconstruction of Northlake Boulevard will continue in August 2026.

BRIDGE OPERATIONS (S.R. 91/FLORIDA’S TURNPIKE OVER S.R. 710/BEELINE HIGHWAY)

- Southbound lanes, from south of the S.R. 710/Beeline Highway overpass to just north of the S.R. 710/Beeline Highway overpass, have been temporarily shifted to the inside lanes to safely facilitate this construction phase. This new traffic pattern will remain in place until Fall 2026.
- S.R. 91/Florida’s Turnpike southbound entrance ramp from North Jog Road has been temporarily shifted to facilitate the widening of the S.R. 91/Florida’s Turnpike Bridge will continue in August 2026.
- Pile driving work for Pier 3 of the Florida’s Turnpike Bridge over S.R. 710/Beeline Highway will continue in August 2026
- Construction of Mechanically Stabilized Earth (MSE) Wall 1A and 1B will continue in August 2026.
- Construction of temporary MSE Wall #1 will continue in August 2026.

UPCOMING MILESTONES

- Construction of roadway base and placement of structural asphalt, in addition to sidewalk construction along northwest-bound S.R. 710/Beeline Highway, will continue in August 2026.
- Construction on the highway lighting and signalization systems along the northwest-bound S.R. 710/Beeline Highway lanes will continue in August 2026.
- Pile driving for Pier #4 (Phase 1) of the S.R. 91/Florida’s Turnpike bridge, is scheduled to begin in August 2026.

CONTACT INFORMATION

Jessica Lewis, FDOT Project Manager
jessica.lewis@dot.state.fl.us or (561) 370-1113
Mel Pollock, P.E., Senior Project Engineer
mpollock@corradino.com or (561) 214-5065
Silvana Ojeda, Community Outreach Specialist
sojeda@corradino.com or (561) 905-0167

WEBSITE AND SOCIAL MEDIA

Instagram/X: @MyFDOT_SEFL
Facebook: @MyFDOTSEFL
Website: www.d4fdot.com



Construction Cost: \$148.2 million **Construction Start:** March 18, 2024 **Anticipated Completion:** Late 2029

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state’s economic competitiveness, prioritizes Florida’s environment and natural resources, and preserves the quality of life and connectedness of the state’s communities.

Please contact the Community Outreach Specialist, Silvana Ojeda, to be added to the project email notification lists. Public participation is solicited without regard to race, color, national origin, age, sex, religion, disability, or family status. Para información y preguntas en Español, por favor llame al (954) 777-4302.